BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Improvements to roads and other works in Abbigere Paschimcounty and surrounding area in Ward No 12 Shettyhalli**
2	Sanctioned Estimate Amount	:	100.00 lakhs
3	Head of Account	:	P 2573
4	Administrative Approval	:	EE/DD/AS/02/2021-22, Date:05-05-2021
5	Jobe Code	:	**012-20-000109**
6	Technical Sanction	:	SE/DZ/TS/117/2021-22, Dated.17-06-2021
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**K B Constructions (B J Kumara)**
	e) Agreement No./Date/ Amount	:	BBMP/EE/DD/WO/78/2021-22. Dated 05-01-2022
	f) Tender Premium	:	-4.94%
8	Work Order No.	:	BBMP/EE/DD/WO/78/2021-22. Dated 05-01-2022
9	Date of Commencement	:	
10	Scheduled Date of Completion	:	04-05-2022
11	Time Extension if any	:	No
12	Actual Date of Completion	:	26-04-2022
13	Delay in Execution of Work	:	No
14	Amount as per Sanctioned Estimate	:	100.00 Lahks
	b) Amount as per Tender/Agreement	:	89,41,234.26 (+ 12% GST)
	c) Amount as per Modified / Work Slip	:	--------
	d) Amount of EIRL	:	-------
	e)Amount as per Actual Expenditure	:	89,41,230.00 (+12%GST)
	f) Excess over Sanctioned Estimate	:	0.00
	g) Savings over Tendered Amount	:	4.26
15	Name of the Officials in Charge of Work		
	a) Assistant/Junior Engineer		Mr. Krishnamurthy
	b) Asst. Executive Engineer		Mr. Janardhan
	c) Executive Engineer		Athiqur Rehaman Idrus Syed

The work is completed on 26-04-2022 with Defect liability period/Maintenance period from 26-04-2022 to 25-04-2023.

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Asst.Engineer
Ward No 12

Asst. Executive Engineer
Shettyhalli Sub- Division
BBMP

Executive Engineer
Dasarahalli Division
BBMP

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು